

Archived



Hesperian Boulevard Corridor Improvement Project



Public Works Agency
— Alameda County —



Corridor Improvement Project

I-880 to A Street

The Hesperian Boulevard Corridor Improvement Project is located in the heart of the San Lorenzo community.

- Beautify and revitalize the Hesperian Corridor.
- Benefit motorists, residents, businesses, pedestrians, and bicyclists.
- New streetscape between the I-880 (near Embers Way) overcrossing and A Street.

Project Schedule

- Phase I Undergrounding Completed
- Phase II Corridor Work Began October 2020
- Phase II Corridor Estimated Completion December 2022



Phase I Utility Undergrounding Completed

- Contractor installed utility boxes and joint trench conduits
- Utilities pulled cables and installed electric equipment
- Required prior to installation of Corridor Improvements



Phase II Corridor Improvements

Current Construction

- Working on East side between Via Mercado and Hacienda
- Consists of Sidewalk, Driveway & Curb & Gutter installation
- Installation of New Fiber Optic Conduit



Phase II Corridor Improvements Sequence of Construction

- Construct sidewalk improvements block by block
- Construct Median Improvements
- Install Electrical (Street Lights & signals)
- Install Hardscape and Landscaping
- Grind & Repave Roadway
 - NB – Spring 2022
 - SB - Fall 2022



Phase II Corridor Improvements October 2020 to December 2022

PERSPECTIVE VIEW



INTERSECTION OF HESPERIAN BOULEVARD AND PASEO GRANDE



HESPERIAN BLVD STREETScape ALAMEDA COUNTY PUBLIC WORKS AGENCY

BKF ENGINEERING, WRT DESIGN, PGA DESIGN FEBRUARY 2019

Hesperian Boulevard Project Features

- Widened Sidewalks with Aesthetic Elements
- Class II Buffered Bicycle Lanes with Green Pavement Treatments
- Community Gateway Features
- High Visibility Crosswalk Treatments
- Fiber Optic Conduit



Hesperian Boulevard Project Features (cont.)

- Roadway and Pedestrian Lighting
- Pavement Rehabilitation
- Transit Priority System
- Adaptive Traffic Signal Control Technology
- Streetscape
- Artwork




Hesperian Streetscape Project Street and Pedestrian Lighting


SITE FURNISHINGS+ MATERIALS



BUS STOP ISLAND SECTION
PASEO GRANDE



MEDIAN LIGHTPOLES



LIGHT POLE DETAILS



HESPERIAN BLVD STREETScape ALAMEDA COUNTY PUBLIC WORKS AGENCY

BKF ENGINEERING, WRT DESIGN, PGA DESIGN FEBRUARY 2019

Hesperian Streetscape Project Site Furnishings

COMMUNITY IDENTITY ELEMENTS



SEATWALLS AND FENCING AT CORNER BULB OUTS AND PLAZA

SITE FURNISHINGS + MATERIALS



D.M. Braun & Company
City Bench
Color: Black Powder Coat Finish



Forms and Surfaces
Custom Urban Renaissance
Double Line Litter and Recycling Receptacle
Color: Black Powder Coat Finish



Street Furniture Australia
Semi-Narrow Hoop
Color: Black Powder Coat Finish



Paving Type B:
Antique Beige



Paving Type C:
Caryon Pink

Colored Concrete Paving

	SAWCUT JOINT, TYP.		ENHANCED C/P CONC. PAVING S ANGLE		LIGHT AND MEDIUM EXPOSED FINISH PER SPEC.
	SCORING, TYP.		ENHANCED C/P CONC. PAVING S		MEDIUM EXPOSED FINISH PER SPEC.
					CORNER AND MAN HOLE
					FLAG STOP



HESPERIAN BLVD STREETScape ALAMEDA COUNTY PUBLIC WORKS AGENCY

BKF ENGINEERING, WRT DESIGN, PGA DESIGN FEBRUARY 2019

Outreach

- Construction Hotline: (510) 670-5591
- Email: info@acpwa.org
- Post updates on Nextdoor, Facebook and Twitter
- Updates on Project Page with Photos
- Contractor will provide 72 hour notification to property and business owners when access may be limited due to construction work

www.acpwa.org

Questions and Comments